

Malcolm Pirnie, Inc.
1900 Polaris Parkway
Suite 200
Columbus, OH 43240
T: 614-888-4953
F: 614-888-6295
www.pirnie.com

September 9, 2008

Miriam C. Siegfried, P.E.
Technical Support Group
Water Supply Group
910 Dublin Road
Columbus, Ohio 43215

Re: Dublin Road Water Plant
Raw Water Intake Improvements
Additional Force Account Funds


Dear Ms. Siegfried:

This letter addresses the force account funds for the Raw Water Intake Improvements project. To date, approximately \$410,500 of the \$519,600 allotted for force account funds in the contract has been spent. We anticipate that additional funds will be required in order to complete the project.

Several large change orders have occurred as part of the project as a result of work outside the scope of the project or unknown conditions. These change orders include:

Installation of the guard house at the entrance to the Public Utilities complex	\$110,000
Additional improvements to the south abutment of the low head dam	\$125,000
Additional work on the low head dam due to unknown deteriorated conditions	\$80,000
Contingency (10%)	\$31,500

The project is approximately 85 percent complete. We are estimating the City will require an additional \$346,500 to complete this project. This amount accounts for the change orders that are currently known and allows for an additional 10 percent for any unforeseen changes during the remainder of the project.



Miriam C. Siegfried, P.E.
Water Supply Group
September 9, 2008
Page 2 of 2

We are available to discuss any of the details outlined in this letter at your earliest convenience.

Very truly yours,

MALCOLM PIRNIE, INC.

A handwritten signature in black ink, appearing to read "Bret M. Casey".

Bret M. Casey, P.E.
Associate

bmc

0228-777