

City of Columbus  
South Well Field Expansion  
Project Schedule

| ID | Task Name   | Duration  | Start        | Finish       | 2002 |   |   |   |   |   |   | 2003 |   |   |   |   |   |   | 2004 |   |   |   |   |   |   | 2005 |   |   |   |   |   |   | 2006 |   |   |   |   |   |   | 2007 |   |   |   |   |   |   | 2008 |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
|----|---|-----------|--------------|--------------|------|---|---|---|---|---|---|------|---|---|---|---|---|---|------|---|---|---|---|---|---|------|---|---|---|---|---|---|------|---|---|---|---|---|---|------|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
|    |   |           |              |              | M    | A | M | J | J | A | S | O    | N | D | J | F | M | A | M    | J | J | A | S | O | N | D    | J | F | M | A | M | J | J    | A | S | O | N | D | J | F    | M | A | M | J | J | A | S    | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D |
| 1  | <b>Common to All Sites</b>  | 0 days    | Thu 5/16/02  | Thu 5/16/02  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 2  | Data Collection & Review  | 30 days   | Thu 5/16/02  | Wed 6/26/02  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 3  | Aerial Photo & Mapping  | 59 days   | Thu 3/28/02  | Tue 6/18/02  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 4  | <b>CW-120 &amp; CW-106</b>  | 0 days    | Mon 6/24/02  | Mon 6/24/02  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 5  | Test Drilling Stewart Farm (CW-120)   | 20 days   | Mon 6/24/02  | Fri 7/19/02  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 6  | Test Drilling Site 106 (CW-106)   | 20 days   | Mon 6/24/02  | Fri 7/19/02  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 7  | Soils Testing & Data Analyses   | 10 days   | Mon 7/22/02  | Fri 8/2/02   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 8  | Water Quality Analyses  | 15 days   | Mon 7/22/02  | Fri 8/9/02   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 9  | Preliminary Design (Stewart & Site 106)   | 50 days   | Mon 8/5/02   | Fri 10/11/02 |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 10 | Preliminary Design Document (Stewart & 106)   | 40 days   | Mon 10/14/02 | Fri 12/6/02  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 11 | Final Design Well Details & Site Work   | 135 days  | Mon 12/9/02  | Fri 1/5/07   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 12 | Final Design Electrical/Controls  | 125 days  | Mon 12/9/02  | Fri 1/12/07  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 13 | Final Design Mechanical/Piping/HVAC   | 125 days  | Mon 12/9/02  | Fri 1/12/07  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 14 | Final Design Architectural/Building   | 125 days  | Mon 12/9/02  | Fri 1/12/07  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 15 | Final Specifications  | 35 days   | Mon 2/3/03   | Mon 1/8/07   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 16 | Well Site Approvals to OEPA   | 130 days  | Mon 12/9/02  | Fri 1/5/07   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 17 | Permits   | 60 days   | Mon 3/3/03   | Thu 2/1/07   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 18 | Bidding   | 40 days   | Fri 2/2/07   | Thu 3/29/07  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 19 | Construction & Const. Admin. Services   | 300 days  | Fri 3/30/07  | Thu 5/22/08  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 20 | Shop Drawing Handling   | 60 days   | Fri 3/30/07  | Thu 6/21/07  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 21 | Performance Testing/Evaluation  | 56 days   | Fri 5/23/08  | Fri 8/8/08   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 22 | Record Drawings   | 21 days   | Mon 8/25/08  | Mon 9/22/08  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 23 | Start-up & Project Close-out  | 60 days   | Tue 9/23/08  | Mon 12/15/08 |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 24 | <b>Smith Farm &amp; Eastern Star E &amp; W Sites (CW-201, CW-202, VW-251, 252, &amp; 253)</b> | 0 days    | Sun 8/4/02   | Sun 8/4/02   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 25 | Test Drilling Smith Farm  | 20 days   | Mon 7/22/02  | Fri 8/16/02  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 26 | Test Drilling Eastern Star East   | 20 days   | Mon 7/22/02  | Fri 8/16/02  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 27 | Test Drilling Eastern Star West   | 20 days   | Mon 8/5/02   | Fri 8/30/02  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 28 | Soils Testing & Data Analyses   | 10 days   | Mon 9/2/02   | Fri 9/13/02  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 29 | Water Quality Analyses  | 15 days   | Mon 9/2/02   | Fri 9/20/02  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 30 | Field Surveys (River X-ings)  | 22 days   | Thu 6/27/02  | Fri 7/26/02  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 31 | Groundwater Modeling  | 60 days   | Mon 9/16/02  | Fri 12/6/02  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 32 | Preliminary Design (Smith Farm, Easter Star)  | 50 days   | Mon 12/9/02  | Fri 2/14/03  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 33 | Preliminary Design Document (Smith Farm, Eastern Star)  | 30 days   | Mon 2/17/03  | Fri 3/28/03  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 34 | Well Site Approvals (Smith Farm & Eastern Star)   | 45 days   | Mon 3/31/03  | Fri 5/30/03  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 35 | Final Design Well Details & Site Work   | 135 days  | Mon 3/31/03  | Fri 1/12/07  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 36 | Final Design Electrical/Controls  | 110 days  | Mon 3/31/03  | Fri 1/12/07  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 37 | Final Design Mechanical/Piping/HVAC   | 110 days  | Mon 3/31/03  | Fri 1/12/07  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 38 | Final Design Architectural/Building   | 115 days  | Mon 3/31/03  | Fri 1/12/07  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 39 | Final Specifications  | 28 days   | Mon 6/2/03   | Mon 1/15/07  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 40 | Permits   | 60 days   | Mon 6/16/03  | Thu 2/8/07   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 41 | Bidding   | 40 days   | Thu 2/8/07   | Thu 4/5/07   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 42 | Construction & Const. Admin. Services   | 360 days  | Thu 4/5/07   | Thu 8/21/08  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 43 | Shop Drawing Handling   | 60 days   | Thu 4/5/07   | Thu 6/28/07  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 44 | Performance Testing   | 45 days   | Thu 8/21/08  | Thu 10/23/08 |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 45 | Record Drawings   | 21 days   | Thu 8/21/08  | Fri 9/19/08  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 46 | Start-up & Project Close-out  | 30 days   | Thu 10/23/08 | Thu 12/4/08  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 47 | Pickaway County Coordination  | 1128 days | Wed 5/29/02  | Fri 11/14/08 |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 48 | <b>Progress Meetings</b>  | 1642 days | Thu 5/16/02  | Fri 8/29/08  |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |   |