

ID	Task Name	Duration	Start	Finish	January				February				March				April	
					1/8	1/15	1/22	1/29	2/5	2/12	2/19	2/26	3/5	3/12	3/19	3/26	4/2	
1																		
2	Lateral Construction	77 days	Mon 1/9/06	Wed 4/5/06														
3	Remove Pumps & Well Set-up	5 days	Mon 1/9/06	Fri 1/13/06														
4	Dive to Close Valves (10)	3 days	Mon 1/16/06	Wed 1/18/06														
5	Pump Down & Replace Bolts	2 days	Thu 1/19/06	Fri 1/20/06														
6	Dive to Remove Valves & Blind Flange (10)	3 days	Mon 1/23/06	Wed 1/25/06														
7	Pump Down & Clean Sand From Caisson	2 days	Thu 1/26/06	Fri 1/27/06														
8	Install Well Platform	2 days	Sat 1/28/06	Sun 1/29/06														
9	Core Drill for Ports	4 days	Mon 1/30/06	Thu 2/2/06														
10	Install & Grout Ports (3)	4 days	Mon 1/30/06	Thu 2/2/06														
11	Set Jack Machine	1 day	Fri 2/3/06	Fri 2/3/06														
12	Push Lateral #1 (200')	5 days	Mon 2/6/06	Fri 2/10/06														
13	Install Screen & Retract Jack Pipe	2 days	Sat 2/11/06	Sun 2/12/06														
14	Turn and Setup Machine	1 day	Mon 2/13/06	Mon 2/13/06														
15	Push Lateral #2 (200')	5 days	Tue 2/14/06	Sat 2/18/06														
16	Install Screen & Retract Jack Pipe	2 days	Sun 2/19/06	Mon 2/20/06														
17	Turn and Setup Machine	1 day	Tue 2/21/06	Tue 2/21/06														
18	Push Lateral #3 (200')	5 days	Mon 2/27/06	Fri 3/3/06														
19	Install Screen & Retract Jack Pipe	2 days	Sat 3/4/06	Sun 3/5/06														
20	Remove Jack Machine	1 day	Mon 3/6/06	Mon 3/6/06														
21	Set-up Development Equipment	1 day	Tue 3/7/06	Tue 3/7/06														
22	Initial Development by Rawhiding	2 days	Wed 3/8/06	Thu 3/9/06														
23	Develop Lateral #1 (6' at a Time)	5 days	Fri 3/10/06	Tue 3/14/06														
24	Develop Lateral #2 (6' at a Time)	3 days	Wed 3/15/06	Fri 3/17/06														
25	Develop Lateral #3 (6' at a Time)	3 days	Sat 3/18/06	Mon 3/20/06														
26	Remove Development Equipment	1 day	Tue 3/21/06	Tue 3/21/06														
27	Re-install Pumps (3)	1 day	Wed 3/22/06	Wed 3/22/06														
28	Well Disinfection	5 days	Thu 3/23/06	Wed 3/29/06														
29	Performance Testing	3 days	Mon 4/3/06	Wed 4/5/06														
30																		
31	Site Construction	2 days	Thu 4/6/06	Fri 4/7/06														
32	Demobilization	2 days	Thu 4/6/06	Fri 4/7/06														

Project: CW - 101 Rehab Date: Tue 10/4/05	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

ID	Task Name	Duration	Start	Finish	April				May				June		
					4/2	4/9	4/16	4/23	4/30	5/7	5/14	5/21	5/28	6/4	
1															
2	Lateral Abandonment	10 days	Mon 4/10/06	Fri 4/21/06											
3	Dive to Close Valves (7)	2 days	Mon 4/10/06	Tue 4/11/06											
4	Pump Down & Replace Bolts	2 days	Wed 4/12/06	Thu 4/13/06											
5	Dive to Remove Valves & Blind Flange (7)	3 days	Fri 4/14/06	Tue 4/18/06											
6	Pump Down Caisson	1 day	Wed 4/19/06	Wed 4/19/06											
7	Clean Sand From Caisson	2 days	Thu 4/20/06	Fri 4/21/06											
8															
9	Site Construction	2 days	Mon 4/24/06	Tue 4/25/06											
10	Demobilization	2 days	Mon 4/24/06	Tue 4/25/06											

Project: CW - 103 Rehab Date: Tue 10/4/05	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	

ID	Task Name	Duration	Start	Finish	September					October				November				December				January							
					8/28	9/4	9/11	9/18	9/25	10/2	10/9	10/16	10/23	10/30	11/6	11/13	11/20	11/27	12/4	12/11	12/18	12/25	1/1	1/8	1/15	1/22			
1																													
2	Lateral Construction	106 days	Thu 9/1/05	Fri 1/6/06																									
3	Remove Pumps & Well Set-up	3 days	Thu 9/1/05	Tue 9/6/05																									
4	Dive to Close Valves (15)	4 days	Wed 9/7/05	Mon 9/12/05																									
5	Pump Down & Remove Bolts	3 days	Tue 9/13/05	Thu 9/15/05																									
6	Dive to Remove Valves & Blind Flange	3 days	Fri 9/16/05	Tue 9/20/05																									
7	Pump Down & Clean Sand From Caisson	1 day	Wed 9/21/05	Wed 9/21/05																									
8	Install Well Platform	2 days	Thu 9/22/05	Fri 9/23/05																									
9	Core Drill for Ports	5 days	Mon 9/26/05	Fri 9/30/05																									
10	Install & Grout Ports (6)	5 days	Mon 10/3/05	Fri 10/7/05																									
11	Set Jack Machine	1 day	Mon 10/10/05	Mon 10/10/05																									
12	Push Lateral C-1 (150')	3 days	Tue 10/11/05	Thu 10/13/05																									
13	Install Screen & Retract Jack Pipe	2 days	Fri 10/14/05	Sat 10/15/05																									
14	Turn and Setup Machine	1 day	Sun 10/16/05	Sun 10/16/05																									
15	Push Lateral C-2 (150')	3 days	Mon 10/17/05	Wed 10/19/05																									
16	Install Screen & Retract Jack Pipe	2 days	Thu 10/20/05	Fri 10/21/05																									
17	Turn and Setup Machine	1 day	Mon 10/24/05	Mon 10/24/05																									
18	Push Lateral C-4 (200')	5 days	Tue 10/25/05	Sat 10/29/05																									
19	Install Screen & Retract Jack Pipe	2 days	Sun 10/30/05	Mon 10/31/05																									
20	Turn and Setup Machine	1 day	Tue 11/1/05	Tue 11/1/05																									
21	Push Lateral C-5 (200')	5 days	Wed 11/2/05	Sun 11/6/05																									
22	Install Screen & Retract Jack Pipe	2 days	Mon 11/7/05	Tue 11/8/05																									
23	Turn and Setup Machine	1 day	Wed 11/9/05	Wed 11/9/05																									
24	Push Lateral C-3 (150')	3 days	Mon 11/14/05	Wed 11/16/05																									
25	Install Screen & Retract Jack Pipe	2 days	Thu 11/17/05	Fri 11/18/05																									
26	Turn and Setup Machine	1 day	Sat 11/19/05	Sat 11/19/05																									
27	Push Lateral C-6 (150')	3 days	Sun 11/20/05	Tue 11/22/05																									
28	Install Screen & Retract Jack Pipe	2 days	Wed 11/23/05	Thu 11/24/05																									
29	Remove Jack Machine	1 day	Mon 11/28/05	Mon 11/28/05																									
30	Set-up Development Equipment	1 day	Tue 11/29/05	Tue 11/29/05																									
31	Initial Development by Rawhiding	2 days	Wed 11/30/05	Thu 12/1/05																									
32	Develop Lateral C-1 (6' at a Time)	3 days	Fri 12/2/05	Sun 12/4/05																									
33	Develop Lateral C-2 (6' at a Time)	3 days	Mon 12/5/05	Wed 12/7/05																									
34	Develop Lateral C-3 (6' at a Time)	3 days	Thu 12/8/05	Mon 12/12/05																									
35	Develop Lateral C-4 (6' at a Time)	3 days	Tue 12/13/05	Thu 12/15/05																									
36	Develop Lateral C-5 (6' at a Time)	3 days	Fri 12/16/05	Sun 12/18/05																									
37	Develop Lateral C-6 (6' at a Time)	3 days	Mon 12/19/05	Wed 12/21/05																									
38	Remove Development Equipment	1 day	Thu 12/22/05	Thu 12/22/05																									
39	Re-install Pumps (3)	1 day	Fri 12/23/05	Fri 12/23/05																									
40	Well Disinfection	5 days	Tue 12/27/05	Sat 12/31/05																									
41	Performance Testing	4 days	Tue 1/3/06	Fri 1/6/06																									
42																													
43	Site Construction	2 days	Sat 1/7/06	Sun 1/8/06																									
44	Demobilization	2 days	Sat 1/7/06	Sun 1/8/06																									

Project: CW - 104 Rehab
Date: Tue 10/4/05

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone