UTILIZATION REPORTING FORM Project Detail Summary Project Name: Reliability Improvements 0756-2020 **Invoice Number:** Department Public Utilities **Ordinance Number:** Project Number: 670893-100000 Division: **Purchase Order Amount:** \$1,799,453.30 Power **Comments/Notes:** PO# (Suffix/Line #): City PM and Phone Number: Roy Manley 614-645-1358 **Section:**

LOAN FUNDED PROJECTS ARE REQUIRED TO HAVE A SEPARATE SUBCONTRACTOR WORK IDENTIFICATION FORM - UTILIZATION REPORTING FORM FOR EACH LOAN

Purchase Order Amount(s) Grand Total: \$1,799,453.30

Prime and Subcontractor Utilization Summary

		Federl Tax ID# / Firm Type /			Original Utilization		Revised Utilization	Previous Amount	Amount Invoiced	Total Amount	Balance
Name / Address	Contact Information	CCN w/ Expiration	DAX Vendor #	Contract Scope	Amou	nt / Percentage	Amount / Percentage	Invoiced To Date	This Period	Invoiced	Remaining
Quality Lines Inc.	Ronald Smith			Construction							
2440 Bright Road	rsmith@qualitylinesinc.com	31-529667	MAJ		\$	1,784,453.30				-	\$ 1,784,453.30
Findlay, Ohio 45840		9/11/2021	23933								
						99.17%	#DIV/0!	0.00%	0.00%	0.00%	100.00%
Area Wide Protective (AWP Inc.)	Aamato@awptraffic.com			Traffic Control							
4244 Mt. Pleasant St. N.W.		34-1344513	MAJ		\$	15,000.00				-	\$ 15,000.00
North Canton, Ohio 44720	Anthony Amato	2/15/2021	20142								
	216-401-7763					0.83%	#DIV/0!	0.00%	0.00%	0.00%	100.00%
SUB 2					\$	-				-	-
						0.00%	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!
SUB 3					\$	-				-	-
						0.00%	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!
4											
SUB 4					\$	-				-	-
SE											
						0.00%	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!
w					Φ.					d.	Φ.
SUB 5					\$	-				-	-
S						0.00/	#P1/401	#P# //OI	#P# //01	#P.D.4/0	"D" (/01
						0.0%	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!
9					6					φ.	¢.
0B 6					D	-				-	5 -
OS .						0.00/	#DIV/01	#DIV/01	#511//01	#51//0	#DN//01
H						0.0%	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!
r					\$					•	•
SUB 7					Φ	-				-	5 -
$ \mathfrak{D} $						0.0%	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!
						0.0%	וט/טוט#	ا/۱۷/۷	#טוע/ט!	#DIV/U!	יוע/טוע#
Lost Undated Day				TOTAL AMOUNT	\$	1,799,453.30	¢	\$ -	¢	•	\$ 1,799,453.30
Last Updated By:					Φ				\$ -		
Last Updated On:				Total Percentage		100.00%	# DIV /0!	0.00%	0.00%	0.00%	100.00%

UTILIZATION REPORTING FORM Project Detail Summary ▼ Project Name: 9456-2018 Downtown Site Development Public Utilities Ordinance Number: **Invoice Number:** Department: \$1,171,464.74 Project Number: 650096-100096 Division: DOSD Purchase Order Amount: ellowSub is still intended to be utilized but won't occur till work **Comments/Notes:** is almost complete since they will do landscaping PO# (Suffix/Line #): PO119922/001 Jerimiah Springfield (614-416-5555) City PM and Phone Number: Sanitary Collections Section: LOAN FUNDED PROJECTS ARE REQUIRED TO HAVE A SEPARATE SUBCONTRACTOR WORK IDENTIFICATION FORM - SUBCONTRACTOR REPORTING FORM FOR EACH LOAN Purchase Order Amount(s) Grand Total: \$1,171,464.74 **Prime and Subcontractor Utilization Summary** Federl Tax ID#/ Firm Type / **Original Utilization Revised Utilization Previous Amount Amount Invoiced Total Amount** Balance **Amount / Percentage** Name / Address CCN w/ Expiration | DAX Vendor # **Amount / Percentage Contact Information Contract Scope Invoiced To Date** This Period Invoiced Remaining PrimeCon LLC Management JimBob Brooks 20-1234567 174,335.50 MBE **Operations Planning** 437,177.57 22,005.20 196,340.70 \$ 240,836.87 9613 E. Broad Street bbrooks@primecon.com Columbus, Ohio 43215 111111 Field Observations (614) 555-1111 (Main) 5/18/2017 (614) 555-2222 (Direct) Technical Memorandum 37.32% #DIV/0! 39.88% 5.03% 44.91% 55.09% **SubVend Company** Hamilton Marcus Field Survey 1579 River Lane hmarcus@subvend.com 11-2345678 MAJ Manhole Inspections 190,128.09 26,781.00 5,124.00 31,905.00 | \$ 158,223.09 Columbus, Ohio 43204 (614) 555-3333 (Direct) 9/10/2017 222222 #DIV/0! 16.78% 83.22% 16.23% 14.09% 2.70% Sarah Stamle **SubFirm Corporation** Air Monitoring 90,582.88 44,263.22 55 Presidential Ave FBE 44,519.11 sstamle@subfirm.com CC001111 1,800.55 46,063.77 | \$ 333333 Columbus, Ohio 43231 (614) 555-6666 (Main) 3/24/2018 (614) 555-7777 (Direct) 7.73% #DIV/0! 48.86% 1.99% 50.85% SuperSub Limited Samuel Biscuits Sewer Inspections 205 63rd Street 128,829.65 \$ CC002222 427,701.20 124,223.66 4,605.99 sbiscuits@supersub.com MAJ Maintenance of Traffic 298,871.55 Phoenix, AZ 15201 444444 (414) 555-8888 x231 (Office Direct) 10/26/2018 (414) 555-9999 (Mobile) 30.12% 36.51% #DIV/0 69.88% 29.04% 1.08% YellowSub Inc. Jonathan Lennon Landscaping 12345 Double Road MAJ 25,875.00 25,875.00 ennon@yellowsub.com 31-3456789 Site Cleanup Prime and Subcontractor Utilization S (614) 555-4444 Office) 555555 4/27/2017 As long as no Loan funds are used then a singular combined Prime and Subco 2.21% #DIV/0! 0.00% 0.00% 100.00% 0.00%

1,171,464.74 \$

100.00%

#DIV/0!

369,603.38 \$

31.55%

33,535.74 \$

2.86%

768,325.62

403,139.12 | \$

34.41%

TOTAL AMOUNT

Total Percentage

KEY

Last Updated By:

Last Updated On:

DPU Fiscal Staff to enter at beginning of process or as data is available
Prime Vendor Staff to fill out with bid or during negotiations
Prime Vendor to enter new data for each invoice submitted
Prime Vendor to edit only if revising utilization amounts
Auto-calculate cells

Department Division Section

Public Utilities DOP Power Distribution
DOSD Sanitary Collections

DOW Stormwater

Street Lighting

Treatment Engineering Water Distribution Water Supply Firm Type

AS1

AS1 (City)/MBE (Loan)

AS1 (City)/WBE (Loan)

FBE

FBE (City)/MBE (Loan)

FBE (City)/WBE (Loan)

HL1

HL1 (City)/MBE (Loan)

HL1 (City)/WBE (Loan)

 MAJ

MBE

MBE (City)/MBE (Loan)

MBE (City)/WBE (Loan)

MBR

MBR (City)/MBE (Loan)

MBR (City)/WBE (Loan)