

**Dynamix** Engineering Ltd.  
Facility Engineering Consultants

1108 City Park Avenue, 3rd Floor  
Phone (614) 443-1178 Fax (614) 443-1594

www.dynamix-ltd.com

Columbus, Ohio 43206  
E-mail dynamix@dynamix-ltd.com

May 15, 2007

Miriam C. Siegfried, P.E.  
Technical Support Section  
Water Supply Group  
Division of Power and Water

Ref: HAP Cremean Asbestos & Heating system project  
Contract No. 1047 Project No. 690490

Dynamix Contract Modification - Request

Miriam:

The original scope of services described in our contact (refer to attached scope section) was to replace or relocate the existing fuel oil tank. The project evolved into replacing the fuel oil tank with a remote underground propane tank, fuel loading station and a small building.


The Asbestos Consultant is going to be on site taking air samples through June 1, 2007

The contract calls for the contractor to be complete by October 15<sup>th</sup>. I believe that our field representative will need to be on site full time through November 9, 2007 and be available through January 1, 2008.

I have attached the documentation showing our cost for this extra work. As a result of this change in scope, I am requesting an addition of \$74,688.19 be added to our contract amount.

Please contact me with any questions.

Sincerely,



Todd L. Mace, P.E.  
Principal  
Dynamix Engineering Ltd.

RECEIVED  
MAY 17 2007

Project Invoice Analysis  
 Project Number: 040113  
 Client: City of Columbus - HCWP Asbestos Hazard Abatement

**Propane System**

<u>Company</u>	<u>Services Description</u>	<u>\$</u>
HC Nutting	Geotechnical Study	\$ 3,300.00
CW Design	Survey Services	\$ 4,069.00
CW Design	Civil Engineering Service	\$ 9,450.00
	Add'l Design For underground remote	
<b>Total</b>		<b>\$16,819.00</b>
	<b>5% additional</b>	<b>\$ 840.95</b>
<b>Sub-Consultant Charges</b>		<b>\$17,659.95</b>

Dynamix Engineering	Propane tank	\$ 5,448.24
	Field hours (80 additional hours)	\$ 8,800.00
<b>Dynamix Charges</b>		<b>\$14,248.24</b>

**Field rep time extension & Asbestos air sampling**

<u>Company</u>	<u>Services Description</u>	<u>\$</u>
Lawhon	Construction air sampling	\$ 15,600.00
<b>Total</b>		<b>\$15,600.00</b>
	<b>5% additional</b>	<b>\$ 780.00</b>
<b>Sub-Consultant Charges</b>		<b>\$16,380.00</b>

Dynamix Engineering	Field hours (240 additional hours)	\$ 26,400.00
<b>Dynamix Charges</b>		<b>\$26,400.00</b>

**Total Additional fee requested** **\$74688.19**