



Legislation Details (With Text)

File #: 0772-2013 **Version:** 1

Type: Ordinance **Status:** Passed

File created: 3/18/2013 **In control:** Public Utilities Committee

On agenda: 6/3/2013 **Final action:** 6/5/2013

Title: To authorize the Director of Public Utilities to modify the construction contract with Layne Inliner LLC (formerly Reynolds Inliner LLC) in connection with the Franklin Main Interceptor Rehabilitation, Phase 3: Nationwide Blvd to Buttles Avenue Project. (\$0.00)

Sponsors:

Indexes:

Code sections:

Attachments: 1. Ord 0772-2013 Director's Legislation Information Sheet (5-23-11) (4), 2. Ord 0772-2013 Sub-Contractor WIF 650600-100008 \$0 Mod

Date	Ver.	Action By	Action	Result
6/5/2013	1	CITY CLERK	Attest	
6/4/2013	1	MAYOR	Signed	
6/3/2013	1	COUNCIL PRESIDENT	Signed	
6/3/2013	1	Columbus City Council	Approved	Pass
5/20/2013	1	Columbus City Council	Read for the First Time	

1. BACKGROUND: This legislation authorizes the Director of Public Utilities to enter into a construction modification contract with Layne Inliner LLC (formerly Reynolds Inliner, LLC) for the Franklin Main Interceptor Rehabilitation, Phase III: Nationwide Blvd to Buttles Avenue for the Division of Sewerage and Drainage. This contract modification is to change the scope of work of the current contract to include Cured-in-Place Pipe (CIPP) lining for a section of the Franklin Main Interceptor sewer located in the Ohio State University Area. The CIPP will be more cost effective than complete replacement and extend the life of this infrastructure. This modification will utilize existing contract monies, no additional monies are required. The contract completion date will be extended from February 24, 2013, to June 30, 2013.

2. MODIFICATION INFORMATION:

2.1. Amount of additional funds to be expended: \$0.00

Original Contract Amount:	\$2,140,987.20
Modification #1:	\$ 0.00
Total (Orig. + Mod # 1)	\$2,140,987.20

2.2. Reasons additional goods/services could not be foreseen.

The original contract included contingency for investigating the need for CIPP lining several sections of the Franklin Main Interceptor within the scoped project area. The full contingency amount was not utilized. There is a section of the Franklin Main Interceptor located further north in the OSU area that requires CIPP lining. The CIPP is more cost effective than a complete pipe replacement. Beside the cost factor the area in which the infrastructure is located would require cutting across Lane Avenue, St. John Arena parking lot and across Woody Hayes Drive if a pipe replacement was done. That process would be more disruptive to the neighborhood area. This contract modification will utilize the remaining funds to CIPP line this section of the Franklin Main Interceptor in the OSU area.

2.3. Reason other procurement processes are not used:

The work included in this scope change will CIPP line a section of sewer that is over 100 years old with infiltration and structurally deteriorated conditions. The project site is located in a high traffic area of OSU but will take advantage of spring break when traffic is much lower.

2.4. How the cost of modification was determined: Not applicable. This is a \$0.00 modification.

3. CONTRACT COMPLIANCE NO: 01-0684682 | MAJ | Expires 02/01/2014

4. EMERGENCY DESIGNATION: Emergency designation is not requested at this time.

5. ENVIRONMENTAL AND FISCAL IMPACT:

A. Economic Impact: The project will rehabilitate an existing 100-year old sanitary sewer. The project has the environmental benefit of mitigating infiltration to the sewer therefore reducing the amount of sanitary overflow from the system.

B. Fiscal Impact: This legislation is a zero dollar (\$0.00) modification

To authorize the Director of Public Utilities to modify the construction contract with Layne Inliner LLC (formerly Reynolds Inliner LLC) in connection with the Franklin Main Interceptor Rehabilitation, Phase 3: Nationwide Blvd to Buttles Avenue Project. (\$0.00)

WHEREAS, it is necessary to modify the original Contract No. EL012749 which was authorized by Ordinance No. 0258 -2012, as passed March 26, 2012, executed May 7, 2012, and approved by the City Attorney on May 11, 2012; and

WHEREAS, it is necessary to modify the scope of the project to include Cured-in-Place Pipe (CIPP) lining for a section of the Franklin Main Interceptor sewer from near OSU Stadium north to Lane Avenue.

WHEREAS, the Department of Public Utilities, Division of Sewerage and Drainage is requesting that this Council authorize the Director of Public Utilities to enter into a construction contract modification with Layne Inliner LLC (formerly Reynolds Inliner LLC) to change the contract scope for the Franklin Main Interceptor Rehabilitation, Phase III: Nationwide Blvd to Buttles Avenue at the earliest practical date for the preservation of the public welfare, property, and safety; **Now, Therefore,**

BE IT ORDAINED BY THE COUNCIL OF THE CITY OF COLUMBUS:

SECTION 1. That the Director of Public Utilities is hereby authorized to enter into a construction contract modification with Layne Inliner LLC (formerly Reynolds Inliner, LLC), 4520 North State Road 37, Orleans, IN 47452 for the Franklin Main Interceptor Rehabilitation, Phase III: Nationwide Blvd to Buttles Avenue Project for the Division of Sewerage and Drainage.

SECTION 2. That the said firm shall perform the work to the satisfaction of the Director of Public Utilities and the Administrator of the Division of Sewerage and Drainage.

SECTION 3. That the City Auditor is hereby authorized to transfer any unencumbered balance in the project account to the unallocated balance within the same fund upon receipt of certification by the Director of the Department administering said project that the project has been completed and the monies no longer required for said project; except that no transfer shall be made from a project by monies from more than one source.

SECTION 4. That the City Auditor is authorized to establish proper project accounting numbers as appropriate.

SECTION 5. That the City Auditor is authorized to make any accounting changes to revise the funding source for all contracts or contract modifications associated with this ordinance.

SECTION 6. That this Ordinance shall take effect and be in force from and after the earliest period allowed by law.